

**Navajo DOT Partnership Steering Committee Quarterly Meeting**

October 22, 2014

**ADOT Flagstaff District Construction Projects**

RTE	BEG. MP	END MP	PROJECT NAME	DESCRIPTION	AWARD DATE (ACTUAL /EST.)	BID AMOUNT/ PROGRAM AMOUNT	CURRENT STATUS
US89	463.5	467.1	SR64 to Little Colorado River	Construct 4-lane divided roadway through Cameron, a roundabout at jct US89 / SR64, two new bridges over the Little Colorado River, sidewalks, below grade pedestrian crossings and incidentals (e.g., roadway lighting)	10/11/13	\$ 36,669,325	The (new) northbound roadway, structures (pedestrian crossings), drainage facilities, and Little Colorado River bridge have been under construction since mid-February. <b>New NB roadway paving and bridge girder setting began 10/13/14.</b>
US160	343.5		US160 at N21	Install intersection lighting	3/14/14	\$ 150,866	<b>Project complete except for the utility (power) connection and testing.</b>
US89	524.0		US89 at US89A	Install intersection lighting	3/14/14	\$ 250,499	<b>Project was substantially complete* 9/5/14</b>
US89	526.0	527.0	US 89 Landslide Repair, MP 526 - 527	Construct rock buttress, re-construct roadway	(CMAR constr) 7/11/14	\$ 22,252,237	<b>Earthwork (~980,000 CY of roadway and keyway excavation) has been in progress since late July.</b>
US89	510.0	517.5	Gray Spot Wash - N. Red Hill	Pavement preservation	8/8/14	\$ 6,906,499	<b>Contract was awarded too late to complete construction this season. Work will commence spring 2015.</b>
US89	476.7	485.0	Moenkopi Wash - Hidden Springs	Pavement preservation	4/11/14	\$ 5,536,270	<b>Project was substantially complete* 9/27/14</b>
US160	331.0	341.0	Tuba City - Tonalea	Preventive Surface Treatment (Micro Seal)	8/8/14	\$ 1,337,465	<b>Work started the week of 10/6/14.</b>
* - "Substantially complete" is defined as: traffic can move through the project at the speed limit unimpeded, all signage is in place, and the only work remaining is incidental (does not affect traveler safety or convenience.)							