



Transportation Project & Activity List

Project Name	Scope of Work	Status	Need Assistance on:	Notes
Consolidated Bridge No. 1 – BIA Rt 0058		Consolidated Bridge project is complete. Working on closeout.		
Shungopavi Village – BIA Rt 0504		HIR 504 Shungopovi Village project is in construction on its 8 th week. Contract period is for a 150 days. ADOT encroachment permit for the turnlane is approved.	Will submit encroachment permit request to ADOT	Initial cost \$1.8M
Low Mountain Road Phase I Box Culverts – BIA Route 0060	\$30-35M roadway construction. Large drainage structures and cattle passage. 13 miles overall, 9 phases.	ROW Resolution to be presented before Tribal Council for action.		At least 1,000 vehicle count Unpaved
Second Mesa Roads – BIA Rt 0506	Roadway construction	Plans approval pending by BIA-WRO. Advertise for construction in 2015.		
Polacca Roads – BIA Route 0603	Roadway construction	Plans approval pending by BIA-WRO. Advertise for construction in 2015.		
Turquoise Trail – BIA Rt 0004	Includes drainage structure	60% design for Tribal review, then it will be submitted to BIA		
Bacavi Village Roads – BIA Rt 0501	Community Streets	Discussed addition of HIR 501 Section 040 (C Street). This route requires full reconstruction. 30% design complete		Asphalt coloring to the area

Project Name	Scope of Work	Status	Need Assistance on:	Notes
Kykotsmovi Village Roads – BIA Rt 0503		Surveying two additional roads and Tribal headquarters parking area. Environmental 30% complete.		Pedestrian Safety Candidate for RSA
IRR/TTP Inventory Update Project	Update Tribal Inventory for TTP	Data collection complete with 2,800 eligible miles. 1,258 miles accepted into RIFDS and are now calculating into the official inventory.		
Long Range Transportation Plan	Update LRTP	Held 2 nd round of Public Meetings. Nearing completion.		
Safety Plan	Prepare Hopi Tribe Transportation Safety Plan	Application submitted 09/17/2014. Tribe received \$12,500. Safety Plan is near completion.		Emphasis areas and will result in actual projects.