



Hopi Transportation Project Update 7-14-13

UPDATE

PROJECT NAME	
Turquoise Trail 4.5 mile Design Project	The project design is currently at 50% and according design schedule expected completion date early 2016 and to proceed towards construction.
Shungopavy Village Project HIR 504 1.9 mile Construction Project	Project currently in construction within the Village of Shungopovi at 90% completion. Challenges with contractor finding an asphalt supplier an issue in the delay of paving. Expected completion date Aug. 2015.
San Clan Streets, BIA RT 603 0.59 mile Construction Project	The design of project is complete with ROW acquisitioning is in process with hopes of moving into construction this season. Sub-division reconstruction project.
Kykotsmovi Streets, BIA RT 503 3.3 mile Design Project	Project is 60% in design completion with hopes of construction by spring 2016. Reconstruction of routes within the Kykotsmovi Village.
Bacavi Streets, BIA RT 501 0.75 mile Design Project	Project is 60% in design completion with hopes of construction spring 2016. Reconstruction of routes within the Bacavi Village.
Second Mesa Streets, BIA RT 506 0.86 mile Construction Project	Project Pre-Construction meeting is scheduled for July 20, 2015 with Show Low Construction as the Contractor. Sub-division reconstruction project.
Low Mountain Road, BIA RT 60 13.33 mile Construction Project	Project design complete with ROW acquisitioning is in process with hopes of moving into construction this 2015 construction season for the first of nine phases due to size and cost of entire project. Hopi has submitted its application as HIR 60 project for TIGER funding.
Hotevilla – RT 500 Design and Construction Project	Solicitation for design project is being initiated.
Lower Moenkopi – RT 514 Design and Construction Project	Solicitation for design project is being initiated.
Mish./Sipaulovi – RT 17 Design and Construction Project	Solicitation for design project is being initiated.
Luepp Road – RT 2 Design and Construction Project	Solicitation for design project is being initiated.
Hopi Strategic Highway Safety Plan Project	Safety plan project was approved and is complete July 7, 2015.