

Navajo DOT Partnership Steering Committee Quarterly Meeting

January 29, 2014

US 89 Landslide Repair, MP 526 – 527

ADOT Project No. 089 CN 526 H8641 01C

(Project Status Information as of January 24th Provided by Michael Andazola, PE – ADOT Project Manager)

- **Project Design**
 - Plans are at 60%
 - CMAR (FNF, currently in negotiations for preconstruction effort) will need input for next submittal 95%
 - Test Blast will be performed to determine method spec
 - Performed after CMAR is on board

- **Environmental**
 - Cultural
 - Finalizing mitigation measures
 - Biological Overview
 - Field visit mid-Feb and 2nd survey March
 - Finalizing mitigation measures
 - Clean Water Act Permitting
 - NNEPA is finalizing 401 certification review
 - Anticipate 404 permit Jan 30th.

- **Utilities**
 - No Conflict

- **Right of Way**
 - Plans completed
 - Under review / discussion with the Nation

- **CMAR (Contractor)**
 - FNF Selected (under negotiations for preconstruction phase)

- **Schedule**
 - Design Submittal Dates
 - Stage I (15%, Oct 3rd)
 - Stage III(60%, Nov 13th)
 - Stage IV (95%, after CMAR on board)
 - Environmental Clearance February 2014
 - Right of Way Clearance February 2014
 - Utility Clearance February 2014
 - Begin Construction Summer 2014

\$ 25 M budget